BRUHATH BANGALORE MAHANAGARA PALIKE
YELAHANKA ZONE, BANGALORE

Completion Cerificate

1	Name of Work	Installation of CCTV camera in Garbage black Spots in Ward No 07, Byatarayanapura			
2	Estimate Cost and Accepted Tender Cost	Est. Cost Rs.	15.00 lakhs	Accepted Tender Cost	1497054.00
3	Sanctioned Estimate No. & Dt.	AS No.	114 /18-19 Dt:08.01.2019	TS No.	103 /18-19 Dt:01.02.2019
4	Head of Account	P3298			
5	Work order no and date	BBMP/EE/BTP/WO/248/18-19 Date: 28.02.2019			
6	Entrustment No. & Dt:	248/18-19 Date: 28.02.2019			
7	Work Code/Job Code No.	007-18-000089			
8	Name of Contractor	M/s Executive Engineer, K.R.I.D.L			
9	Time stipulated for completion of	60 days			
10	Delay in execution of work				
11	Schedule DT of Start of work (as per W.O)	28-02-2019			
12	Schedule DT of Completion of work (As per W.O)	30-03-2019			
13	Measurement recorded in	MB No	4964/2018-19		
		Page No	496351-354		
14	Cheak measurement of the AEE/EE	MB No	4964/2018-19		
		Page No	496351-354		
15	Name of the Office/Office incharge	Kodigehalli Sub division			
16	a) Asst.Eng.,/Junior Eng.,:	Pushpalatha.N.D			
	b) Asst Executive Engineer	Sri.H.Ranganath			

Sanctioned estimated cost in Rs.	Accepted Tenderd Amount in Rs.	Amount claimed as per bills (Rs)	DIFFERENCE		Remarks
			Excess	Savings	
15,00,000.00	1497054.00	1496196.00			

1) Certifed that the above work has been executed by the Contractor satisfactonly in accordance with the specfication as embodied in the agreement

2) Certifed that the above work has been completed within the stipulated time noted in the work order

3) Certifed that the Contractor has delayed and completed the work for which necessary time has been recovered

Pushpalatha.N.D

Assistant Engineer
Ward No.07

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.,
Bangalore.

Assistant Executive Engineer
Kodigehalli Sub division

Executive Engineer
Byatarayanpura Division